

Shutdown Progress:

- **Mechanical**
 - *Leak Check (4)*
 - *Finished D/A, A40, A30, AP3*
 - *D:ESEP, A30 IP fixed; AP3 Pump*
 - *D:ISEP Shielding*
 - *Ion Chamber removal*
 - *Deb DCCT motorized stand*
 - *D:EKIK ceramic tube*
 - *Aligned; Vacuum tight after leak fix; Electrically connected; Tested*
 - *AP2 Water Hose Replacement*
 - *Leaking LQA replaced*
 - *Replaced leaking Deb Sextuple*
 - *SMA water leak; replaced*
 - *4 water leaks fixed*
 - *A10 Obstruction Search and Shuffle*
 - *Brace Skew Quad Coils*
 - *Install new skew quad*
 - *Water leak on IB6 manifold*
 - *IQ11 water hose connection*
 - *Debuncher DCCT fix*
 - *Instrumentation fixed internal electrical short, to be vacuum tested and then re-installed.*

Target Station

- *Water Systems (2)*
 - *Temperature Monitoring (2)*
 - *Target Rotation*
 - *Storage*
 - *SEM Module*
 - *LVDTS*
 - *Sample Retrived*
 - *Lens motion repair*
 - *Not successful*
 - *Air Exhaust Stack*
 - *10mm-2 into transformer*
 - *10mm-3 into transformer*
 - *On Test Stand*
 - *Lens replacement*
 - *10mm-2 now in vault and being tested*
 - *HiPot of PMAG*
 - *PMAG water system flush*
 - *Lens Module water system work*
 - *Power/Emergency Generator Switch*
 - *Elevator table repair*
 - *Installation sampeds for T972*
- **Cooling Systems**
 - *Deb 3&4 Trans Notch Filters*
 - *Deb Double Notch Filters*
 - *Core 4-8GHz Equalizer*
 - *TWT balance & trip points*
 - *Stacktail Filter 3 cable change*

- Cryo
 - Valve Stem replace
 - Leak Check (1 of 2)
 - LN2 transfer line maintenance
- Electrical (Pbar & EE Support)
 - Shunt Move
 - Shunt Repairs
 - PS Maintenance
 - Lens SCRs
 - Regulation Electronics
 - Done except A:LQ
 - Ion Pump maintenance
 - Deb Shunt re-arrangement
 - Deb Extraction kicker load adjustment
- Other
 - Interlocks/Safety System
 - Vault key tree done; testing to do
 - Still left are coasting valve,
 - Repair cathodic protection
 - Schedule for 10/12
 - Holes under buildings
 - Water dripping from tunnel ceiling
 - Contractor sealed ceiling
 - Contractor filled holes
 - DCCT calibration
 - Acc done
 - Deb short found and fixed
 - Baking System checkout
 - RF & TWT filters maintenance
 - Lights checkout & repaired
 - Acc BPM repairs
 - Activation Survey
 - Inductance checkout
 - PM ODH Fans & Sumps
 - Tunnel Wireless
 - Install AP2 Leak Detector
 - SEM maintenance
 - Replaced two preamps.
 - Clogged sump line – Transport

• Draft schedule agenda plan outline

- Finish today in the tunnel
- Tomorrow and Saturday run PS
- Sunday afternoon/evening establish reverse protons to Acc
- Accumulator Reverse protons
- Tue or Wed day shift no beam MI/RR magnet moves (pbar access?)
- Th start stacking
- Friday transfers to RR
- 2x10hr shifts (06:00 - 16:00, 16:00-02:00?)
- **To Reestablish operations**
 - Reverse Protons
 - {1 shift} re-establish MI-ACC (\$2D/30sec)
 - {3+ shifts} Accumulator (1-shot timeline)
 - ◻ BPM checkout; Orbit Checkout; Aperture (A10, running wave); Tunes across aperture; Calibrate emittance monitors
 - {1+ shifts} Debuncher (1-shot timeline)
 - ◻ Establish beam; Orbit Checkout; Aperture (EKIK, running wave)

- Establish beam; Orbit Checkout; Aperture (EKIK, running wave)
- Stacking
 - {1+ shifts} 120GeV operations (\$29/4.4sec)
 - Protons to Target; Secondaries to Deb (include 120GeV orbit for lens height); Kickers & RF systems timing; pbars to core
 - {2 shifts} Check phasing of cooling systems
 - 20mA {<0.5 shift} phase dampers
 - 40mA to 60mA transfer to Recycler
- **Further Studies:**
 - Clean Accumulator Studies [Reverse Protons]
 - {1 shift} D/A optics (\$2D/min)
 - Deb Rev Prot TBT; D/A BPMs?; SEMs
 - {1+ shift} D/A Transfer Efficiency (\$2D/min)
 - Set Acc transfer scrapers to define different beam sizes
 - ◆ Record DCCTs, SEMs, Loss monitors
 - {1+ shift} A10 & running wave (1 shot timeline)
 - Make component limiting aperture and perform running wave
 - ◆ Do different limiting apertures cause running wave response?
 - {1 shift} Accumulator optics – all orbits (1 shot timeline)
 - {1 shift} Commission SQ107 (1 shot timeline)
 - Includes coupling correction and measuring vertical dispersion
 - Accumulator hold onto core [Reverse Protons]
 - {1 shifts} Deb Optics (1 shot timeline)
 - Measure; Change; Measure
 - Stacking
 - {0.5 shift} Commission Debuncher switch-in filters
 - {1+ shift} D/A Transfer Efficiency (long cycle time; consistent beam)
 - Vary Debuncher cooling time
 - ◆ Record IPM, Loss Monitors, production rate