

- a
- a
- a
- a
- This week
 - Transformers - done
 - Power Supplies
 - Waiting for water to be turned back on at F23 (off for a week)
 - Shunts
 - IB7
 - Magnet is in
 - Final align was done yesterday
 - Collimator needs to be done.
 - DS end of beam pipe on IB7 was too short, so have to modify pipe that is downstream of that. Starting work on that today
 - Before pump down, need pipe done and collimator move complete.

 - Collimator
 - D:ISEP
 - Being welded right now.
 - 4-8GHz Tanks
 - Install/Align
 - A40 Bake
 - A50/60 Bake
 - By tomorrow at 8am will be ramped down.
 - Target Station
 - SEM
 - Target
 - Lens
 - Water Cage
 - Maintenance/repair
 - RF
 - Pat has been working on DRF
 - PLC/Controls
 - Working on temp on thermistor chassis for Debuncher filters.
 - A10 Motorized Stands
 - Couplers replaced
 - Alignment
 - Vacuum system
 - Changes in two weeks
 - Surveys
 - Inductance - done
 - Activation - done
 - Water
 - Leaks
 - Turn off LCW pumps next week????
 - Brazing done
 - Leaks given to Mech Supt.
 - IB7 - don't connect the water until it is flushed.
 - Back Flush
 - Check all water flowing
 - Antihydrogen part II
 - Dipoles will be connected.
 - FESS/Infrastructure

- Dumb Waiters
- Transport Sump Pump
- Lights
- Pre-Target Door
 - It is installed
 - There is an air sampling hose on the wrong side, so it will need to be extended.
- APO HVAC Coils
- Safety/Interlocks
- Janitorial
- Power Outage
 - Site Wide Mon Jul 27
- Parking Lot
 - Please aware & safe
- Admin Assistant
 - Deb gone for 6 weeks
-