

May Schedule

May 2006 updated 3/18/06 (Draft)						
Mon	Tue	Wed	Thu	Fri	Sat	Sun
May 1 NTF 0700-0730 <u>Kautz Rd sub</u> outage move to Master sub	2 Start Killing zebra musseks (-5 to +15 days)	3 NTF	4 NTF <u>Kautz Rd Sub on</u> Master sub	5	6 MP9, MW9, MSB, MDW, MDE, SITE 40(LOW RAD WASTE), MCRO	7 -
8 NTF Feeder 46 a down 5 days A0 will be on generators all week MEANS A0 PWR OUTAGE	9 Fix cable connection at C0 on feeder 46a	10 NTF TEV rd closures 1 bldg at A0 all week	11 NTF A0 oil switch replacement 46a down	12 Power up feeder 46a A0 off generators MEANS ANOTHER A0 PWR OUTAGE	13 Feeder 45 (Tex conventional PWR) outage 10 hrs	14
15 NTF KR HARMONIC FILTER	16 KR HARMONIC FILTER	17 NTF MDE	18 NTF MDW 5, 6, 10, 14 <u>Kautz Rd Sub on</u> Master sub	19	20 Feeder 44 WILSON HALL (10 HRS)	21 -
22 NTF MS1 0700-0730 Kautz Rd Sub Pwr outage to return to normal possible May 15	23 MS2/MS3	24 NTF MI and Booster start up MS4	25 NTF Tev Cold	26 Pbar PS start up	27	28
29 (lab holiday)	30	31 NTF	June 1 NTF Booster.Mi Pbar start up	2	3	4 END OF Shutdown

Pasted from <<http://www-bdnew.fnal.gov/operations/schedule/May.gif>>

- Safety Interlocks
 - Interlock testing for Tevatron, Transfer Hall, CDF, and D0.
 - Can we get F-Sector done earlier? We will do it all earlier... Problem is KRSS is down until 15th, but want to do Tevatron earlier, possibly week of the 8th.
 - Have to do critical devices later
 - Thursday, May 11 safety system testing - evening starting at 6pm.
 - Other jobs
 - O2 monitors
 - Have to whoop the horns.
 - Critical Devices
- Cryo
 - 15-20th back on shift
 - Start decontamination 16th
 - CHL cold 19th
 - Start Coldown 22nd in Tevatron
 - Tevatron cold by 25th
 - D0 low betas only cooled to 20K until D0 done. Cold by the 25th.
 - May have to do A3 separately. Just got permission to repair conning towers. Switched out of the circuit
 - A1 - mechanical leak checking done, hipot.

- A1 and A3 may be purified a little later.
 - TEL1 was delivered yesterday, will be installed.
 - D1 signoffs Monday?
 - Cryo will need to be told which houses not to be cooled.
- Power Pole
 - Still hope MSS power pole done by Monday
 - May 1st scheduled to start KRSS outage
- Power Supplies
 - Can't do main PS until Tevatron cold.
 - Power Supply testing
 - After Recore
 - install PDQ, everyone has to be out of the tunnel. Secure at night and work in the day. PDQ installed to see why quenching F4. Need it in place before we run.
 - New transducer at B0? (A2/A3?).
 - Condition separators. Bruce wants to run separators every weekend once we can secure.
 - Change the door cores on May 12th? Secure that evening. Supervised access during the week. Resecure the next week.
 - **May 11th everyone out of the tunnel at 1400.** Re-core and secure.
 - Start developing a T&D list and schedule
- RF
 - Hope to be on by the 22nd.
- RunCo
 - Start three days a week meetings on May 22nd.
 - Booster beam by the 22nd
 - MI starts up by the 24th
 - Pbar starts up by the 26th
- Controls Changes
 - Ported to Linux, so applications will need to be tested.
- T&D - have a separate meeting....maybe next week.