
- Tuesday morning.
  - Initial stack rates were 27 to 27.5.
  - Extraced down to about 5mA instead of 10-12mA, held off
  - Recorded a record 24.19mA over one hour




- Keith's Slide:
  - Problems
    - A:BS103; A:QT
    - Band 3&4 fuse
    - AP3 BPMs
  - Maintenance
  - o Debuncher Cooling
    - Analyses of measurements
    - Notch filter stability
    - Gain ramps
  - Debuncher Tunes
  - Ion Flusher
  - Rapid Transfers
  - Long Shutdown Jobs
  - Leave Calendar
- MI Access day work
  - PBKick is a headless PC that only Controls can login to.
  - Added remote reset capability.
  - Camac 183
  - Reset opens relay to power the PC.
  - Takes a few minutes it comes up.

- o Still have to turn on the PS.
- Takes patient. Numerous reset and on iterations.
- Power cycle relay for two scopes at AP10.

The Flux Capacitor Scope and the Debuncher TBT Scope in AP10 are now powered through a relay controlled by D:SCP10R.

Clicking on the Reset property will cycle off the power to the two scopes for 10 seconds. The status bit shows the state of the power relay.

- DRF1-1
  - Driver HV supply was maxed
  - Replaced upper tubes
  - Tuned up.
  - Ultimately still drawing more current than DRF1-8.
  - Full solution may be replacing tubes in tunnel.
- D:ESEP
  - O/I protection was added and tested
- Phase balance relays
  - o 2 or 3 were done.
- Debuncher Cooling
  - Put in changes on Tuesday
  - o The magenta is after the changes were made. This is worse, so put the changes back.



Pasted from <a href="http://www-bd.fnal.gov/cqi-mach/machlog.pl?nb=pbar08&action=view&page=-456">http://www-bd.fnal.gov/cqi-mach/machlog.pl?nb=pbar08&action=view&page=-456</a> &button=yes&invert=yes>

- Will ask Ed to look at the settings of PID controller.
- Optical notch filter worse
- o Optical switches are here...
- Notch filters standard fiber..
- Make a new oven with better fiber and incorporate switches.
- When have to go into tunnel, may be a shorter access
- May be ready in a few weeks.
- At the very least, the notch filter will be more stable because of the fiber.
- In the meantime will see if we can make the existing ovens more stable.

- Still ask for 2 hour study period go after band 4. Need Vander's aggregate to store beam.
- Gain Ramping...
  - o Delay 1-2msec band 3 or 4.
  - o Gate for all the systems.
  - The pin switches have an additional delay time.
- Debuncher Tunes
  - Trying to understand why yield up when went away from 3/4 vertical
  - o Vertical is more sensitive to where the tune is.
  - Sextupole scans. -
    - Have a flat area +- few units of chromaticity
    - As move beam across 3/4 (tune space bigger)
    - Looks funny ....
    - Sextupoles kind of work,
    - Insensitive to +- 50A or so.
- Flusher
  - Smaller stacks, having stabilitzing RF off the core doesn't work as well
  - Trying to come up with some automated guidelines...
  - o Re-distributes beam in the core. Good for mixing for cooling.
  - Moves beam to tails, squares core.. Landau damping...
- Rapid transfers
- Long Shutdown jobs?
  - o Debuncher tank...
  - Have a spare band one h or vertical kicker tank in debuncher....can use it for cooling?
    There may be room in the Debuncher 30 straight section.
  - o Component shuffle. -
- a