

- Core Transverse Cooling
  - All 6 systems are in saturation.
  - All calculations are not valid, since system is not linear.
  - Still need to do cooling rate measurements.
  - Could put in TWTs....will be very linear...would only gain us a few percents....
  - Cooling measurements...
  - Want to take them out...
  - The Core Transverse plan
    - Do cooling measurements at  $\sim 20\text{mA}$ 
      - All six bands individually, horizontal bands together, vertical bands together
    - Access to remove both horizontal and vertical equalizers, and look at kicker tanks to examine water hookups, etc... for TWT installation.
    - Repeat cooling measurements
- Stacktail
  - Measurements declared good by Valeri!
  - The Stacktail Plan
    - Wait for complete analysis