

2009-01-21 Stacking Team Meeting

Wednesday, January 21, 2009
9:57 AM

The stacking team will meet tomorrow (Wednesday) at 10am in the Penthouse.

We will again discuss possible shutdown projects:

1) Stacktail cryo notch filters (for filters #1 and #2)

- Timing issues (Ralph)
- Is there any benefit from making these notches deeper (Val)
 - Ralph,
 - only 6nsec left in each trunk.
 - Putting other dewars in would take a long time.
 - The notch depth is not the issue.
 - The intermods are the issue.
 - Val
 - Agrees with Ralph.
 - Simulations show our notch is good enough.
 - we have two theoretical reasons to show we don't add anything.
 - How would you fix the intermods? Double the number of TWTs would work?
 - Jim worries that we won't be making any improvements to the stacktail over the shutdown.
 - There is some Equalizer work that Val talks about. No access needed. Takes an hour. He is only talking about 3 or 6 psec changes.

2) Additional Debuncher band 1 kicker array

- Timing issues (Ralph)
- Do we have sufficient TWT power supplies and protection monitors?
 - If Band 1 has to go upstream (against beam), there is no time.
 - Has to go downstream if there is any hope at all. Would have to go downstream of D3Q2 (would go to band 2)
 - 1nsec/ft
 - It is a half tank? We don't know the condition of the tank. Vacuum feedthroughs may have been stolen. Tank may need months of work.
 - Also, no protection monitors available. Had a failure a few weeks ago with Debuncher protection monitor with a memory loss....there is no protection during the memory loss condition.
 - We have no spare 4-8GHz power supplies. Bernie would have to do some work.
 - Ralph says we need to access and look carefully where we could put these in.

3) Core transverse 5 Watt amplifiers => TWTs

- Status
 - Pete has all the stuff from the machine shop, assembling now.
 - Could be ready as soon as next week.
 - Needs 2-4 hours to get started.
 - 4-8 hours to do everything.
 - Also need...
 - LCW hoses
 - Cable pulls.